

#28107

February 11, 1970

Dubal Realty Corp.

NW cor. #85-9 Ruth St. & Ashley St.

Please install 1" copper service to supply apartment house. Replaces 5/8" Ser. #12504 to be discontinued. Meter-inside cellar, wall. Tap main in Ashley St. Order meter set when turned on

Measures of 1" Curb Stop:

N x N line Ruth Street	24.4
E x W " Ashley Street	7.0
S x N " House	13.8
E x E " "	9.0

Main is 18 ft. E x W line

Work done February 27, 1970

26' of 1" copper by owner: 18' out. 8' ins.	
Labor.	\$ 90.10
1 1" Hays Corporation.	\$ 8.50
1 1" Hays Curb Stop.	\$ 14.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 10.00
B-100 Mueller Tapping Machine Use.	\$ 14.00
2 1" meter couplings @ 2.25 ea.	\$ 4.50
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
Compressor use: 1 hr.	\$ 6.00
1 St. cut: 8' x 2½' Warrenite @	
1.78 lin. ft. + 5.00.	\$ 19.24
1 Sidewalk cut: 5'x4' Cement @	
5.75 sq. yd.	\$ 12.77
	<u>\$210.11</u>