

2 Lisa Ave., Acushnet

February 18, 1970

#28108

Pauline A. Cormier

#2143 Acush. Ave., N. S. Dawson S.

E. x Plympton St.

Please install 1" copper service to supply
4 apartment house. To replace service #5921 to
be discontinued. Meter: in box on taker's land
Service to come from Plympton St.

Measures of 1" Curb Stop:

N x N line Dawson St.	41.2'
W x E " Plympton St.	7.2
S x N " Meter Box	2.6
W x W " Meter Box	13.8

Main is 32 ft. W x E line.

Work done Feb. 19, 1970

42 ft. copper by Owner: 32' out. 10' ins.

Labor.	50.38
1 1" Hays Corporation.	0.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop Box, Complete	10.00
Carting.	10.00
2 1" meter cplg. @ 2.25 ea.. . . .	4.50
Compressor 1 hr. @ 6.00 hr.. . . .	6.00
Loader 2 hrs. @ 7.00 hr.. . . .	14.00
Mueller B-100 Tapping Machine Use.	14.00
St. cut: 9' x 2' Bituminous Gravel W.S. @ .89 L.F. + 5.00	13.01
Sidewalk cut: 13' x 2' Dirt E.S.	N C
	152.39

Telephone Cable is in sidewalk 3 1/2 ft. deep