

Tel. 6-2025

4 Gardner St.

February 25, 1970 Fairhaven, Mass.

#28111

Dr. Joseph W. PELzar

E.S. Acush. Ave., S. x Sharon St.

Please install $1\frac{1}{2}$ " copper service to supply
office building. Meter: inside cellar wall.

Measures of $1\frac{1}{2}$ " Mueller Curb Stop:

S x S line Sharon St. 118.0 ft.

W x E " Acushnet Ave. 8.0 ft.

S x N " Building 3.7 ft.

W x W " Building 38.0 ft.

Main is 40 ft. W x E line.

Work done April 28, 1970

73 ft. - 1½" Copper by Owner:	40' out; 33' ins.	
Labor:		119.76
P1 - 1½" Red Head Corporation.		43.00
P1 - 1½" Mueller Curb Stop.		38.00
1 - R-1¼ Caldwell Valve Box, Complete		18.00
Carting.		10.00
Welsbach #3 Tapping Machine Use.		20.00
Loader: 3 hrs. @ 7.00 hr.		21.00
Compressor Use: 3 hrs. @ 6.00 hr.		18.00
2 St. cut; 10' x 2½' & 6' x 2½' Warr.		38.48
@ 1.78 L.F. + 5.00 ea.		
Sidewalk cut: 6' x 2½' Dirt		<u>N. C.</u>

326.24