

Tel. 4-1880

12 Hawthorn St.
Fairhaven, Mass.

#28112

March 2, 1970

Paul R. Brodeur

S. S. Hersom St., W. x Hanson St.

Please install 1" copper service to supply
Cape house. Lay with drain. Meter - inside
cellar wall.

Measures of 1" Curb Stop:

W x W line	Orleans St.	118.5	ft.
------------	-------------	-------	-----

N x S	"	Hersom St.	7.5	"
-------	---	------------	-----	---

E x W	"	House	11.9	"
-------	---	-------	------	---

N x N	"	House	26.6	"
-------	---	-------	------	---

Main is 18 ft. N x S line.

Work done March 26, 1970

Layed with the drain

41 ft. - 1" Copper by Owner 23' ins. 18' out.
 labor. 48.00
 1 1" Hays Corporation. 8.50
 1 1" Hays Curb Stop. 14.00
 1 Buffalo Stop Box, Comp.. . . . 10.00
 2 1" meter couplings . . . @ 2.50 ea.. 5.00
 Carting. 10.00
 Worthington Compressor 1 hr. @ 6.00 hr. 6.00
 Mueller Tapping Machine B-100. . . . 14.00
 Ford Backhoe Loader 2 hrs. @ 7.00 hr. 14.00
 129.50