

Tel. 5-1986

30 Duncan St.

March 6, 1970

#28114

Dora Farias

S. S. Monmouth St., E. x Acush. Ave.

Please install 1" copper service to supply
Cape house. Lay with drain. Meter: inside
cellar wall.

Measures of 1" Curb Stop:

E x E line	Acushnet Ave.	124.0'
N x S	" Monmouth St.	7.0'
E x W	" House	9.3'
N x N	" House	23.0'

Main is ¹⁸22 ft. N x S Line.

Work done April 22, 1970

47 ft. - 1" Copper by Owner: 22' out; 25' ins.	
Labor:	47.28
P1 1" Hays Corporation.	8.50
P1 1" Hays Curb Stop	14.00
P1 Buffalo Stop Box, Complete	10.00
Carting.	10.00
D-4 Tapping Machine Use:	15.00
2 - 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr.	14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.	3.00
St. cut: 10' x 2 $\frac{1}{2}$ ' Warr. @ 1.78 L.F. + 5.00	22.80
Sidewalk cut: 8' x 2 $\frac{1}{2}$ ' Dirt	N.Ø.
	149.58

6x1 Saddle