

Tel. 5-3676

16 Sowle St.

March 16, 1970

#28117

Roger A. Pelletier

S. E. cor. Ashley Blvd. & Wood St.

Please install 1" copper service to supply office building. Lay with drain. Meter: inside cellar wall. Service from Wood St.

Measures of 1" Curb Stop:

E x E line Ashley Blvd. 65.0'

N x S line Wood St. 7.0'

W x E line House 3.4'

N x N line House 36.0'

Main is 18 ft. N x S line.

Work done April 9, 1970

Laid with drain

49 ft. - 1" Copper by Owner: 18' out, 31' ins.	
Labor.	49.56
P 1 - 1" Hays Corporation.	8.50
P 1 - 1" Hays Curb Stop	14.00
P 1 - Buffalo Stop Box, Comp.	10.00
Carting	10.00
Mueller B-100 Tapping Machine Use	14.00
2 - 1" Meter Cplg. @ 2.50 ea.. . . .	5.00
Lander Use: 2 Hrs. @ 7.-- hr.	<u>14.00</u>
	125.06