

Tel. 5-2133

Samuel Dean, Clerk, 18 Lemos St.

March 17, 1970

#28118

St. Andrews Parish

N. S. #169 Belle Rd., W. x Acush.
Ave.

Please install 1" copper service to supply parish house. Meter: inside cellar wall. To replace 5/8" Ser. #12677. to be discontinued.

Measures of 1" Curb Stop:

W x W line Acushnet Ave.	473.6
--------------------------	-------

S x N " Belleville Road	7.0
-------------------------	-----

E x W " Building	5.4
------------------	-----

Main is 32 ft. S x N line

Work done March 18, 1970

68 ft. of 1" copper by owner:	32' out.	36' ins.	
Labor.			\$ 58.86
1 1" Hays Corporation.			\$ 8.50
1 1" Hays Curb Stop.			\$ 14.00
1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 10.00
Mueller B-100 Tapping Machine Use.			\$ 14.00
2-1" meter couplings @ 2.50 ea.			\$ 5.00
Loader use: 2 hrs. @ 7.00 hr.			\$ 14.00
Compressor use: 1 hr.			\$ 6.00
1 Street cut: 8' x 2½' Warrenite			
@ 1.78 L. F. + 5.00			\$ 19.24
1 Sidewalk cut: 5' x 4' Cement			
@ 5.75 sq. yd.			\$ 12.77
			<hr/>
			\$172.37