

424 Mt. Pleasant st.

March 18, 1970

#28122

Arnold Briden

N.S. Sawyer St., E. x Brook St.

Please install 2" copper service to supply apartment house. Taker's meter - inside cellar wall.

Measures of 2" Curb Stop:

E x E line Brook St.	93.6 ft.
S x N " Sawyer St.	5.0 ft.
W x W cor. House	3.6 ft.
S x S line "	9.0 ft.

Measures of Meter Pit:

W x E cor. Meter Pit	3.6 ft.
S x S line Meter Pit	13.0 ft.

Main is 32.0 ft. S x N line.

Work done December 16, 1970

27 ft. -2" Copper by Owner:	
20 ft. -2" Copper by City @ 3.40'	\$ 68.00
32' out: 15' inside.....	
Labor.....	109.20
1-2" Mueller Corporation.....	35.00
1-2" Mueller O-ring Curb Stop.....	61.00
1-Caldwell R-1 1/4 Valve Box, complete..	19.50
Carting.....	10.00
D-4 Drilling Machine Use.....	25.00
1-2" cop-cop coupling.....	1.61
Loader Use: 4 hrs. @ 7.00 hr.....	28.00
Compressor Use: 2 hrs. @ 6.00 hr.....	12.00
St. cut: 10' x 2 1/2' Warr. @ 1.70 LF+5.--	22.80
Sidewalk cut: 8' x 4' Cem. @ 5.75 SY..	20.47
1 - 8" x 2" Dresser Style 91DS Saddle.	14.76
Supervision/.....	21.84

49.18