

#28151

April 30, 1970 22 Tarklin Hill
D. J. Realty Rd.
N.s. Blaze Rd. E. x. Briarwood
Dr.--Lot C

Please install 1" Copper service to supply
Bungalow. Meter: inside cellar wall

Measures of 1" Curb StopL

E x E line	Briarwood Dr.	446.2 ft.
S x N	" Blaze Rd.	7.0 ft.
W x E	" House	11.0 ft.
S x S	" House	37.0 ft.

Main is 36 ft. S x N line
Work done May 6, 1970

68 ft. - 1" Copper by Owner: 36' out; 32' ins.

Labor.	\$18.18
P1 1" Hays Corporation	8.50
P1 1" Hays Curb Stop.	14.00
P1 Buffalo Stop Box, Complete.	10.00
Carting	10.00
D-h Drilling Machine Use	15.00
2 - 1" Meter Cplg. @ 2.50 ea.. . . .	5.00
Compressor $\frac{1}{2}$ hr. @ 6.00 hr.	3.00
	83.68

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser Style 91 D.S. Saddle

Copper Coupling S x S side House 5.0'