

#28159

22 Tarklin Hill Rd.
April 30, 1970
D. J. Realty Corp.
N.S. Poplar Rd., E x
Garrison Rd. ---Lot 61

Please install 1" Copper service to supply
Bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

W x W line Hill Rd.	424.0 ft.
S x N line Poplar Rd.	5.0 ft.
W x E Cor. House	9.2 ft.
S x S side House	30.0 ft.
Main is 36 ft. S x N line.	
Work done July 13, 1970	

64 ft. - 1" Copper by Owner: 36' out: 28' ins.	
Labor:	\$19.44
1 <i>P</i> 1" Hays Corporation	8.50
1 <i>P</i> 1" Hays Curb Stop.	14.00
1 <i>P</i> Buffalo Stop Box, comp.. . . .	10.00
Carting	10.00
D-4 Drilling Machine Use	15.00
2 -1" Meter cplg. @ 2.50 ea.. . . .	5.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.. . .	3.00
	<u>84.94</u>

Owner dug, backfilled & will maintain trench cuts.

Owner supplied 8" x 1" Dresser Style 91 D.S. Saddle