

22 Tarkiln Hill Rd.

April 30, 1970

#28179

D. J. Realty Corp.

SE cor. Poplar Rd. & Garrison Rd.

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall. Lot 82

Measures of 1" Curb Stop:

S x S line	Poplar Rd.	53.5 ft.
W x E "	Garrison Rd.	5.0 ft.
N x S "	House	1.0 ft.
W x W "	"	34.5 ft.

Main is 36' W x E line
Work done April 7, 1971

✓ 68 ft. - 1" Copper by Owner (36' out:32'ins)

Labor.....	\$ 62.46
1 p 1" Hays Corporation.....	8.50
1 p 1" Hays Curb Stop.....	14.00
1 p Buffalo Stop Box, complete.....	10.00
Carting.....	10.00
D-4 Drilling Machine Use.....	15.00
2 1" Meter cplg. @ 2.50 ea.....	<u>5.00</u>
	124.96

Owner dug, backfilled & will maintain
trench cuts.

Owner supplied the 8" x 1" Dresser
Service Saddle.