

22 Tarkiln Hill Rd.

April 30, 1970

#28181

D. J. Realty Corp.

S. S. Poplar Rd., W. x Garisson Rd.

Please install 1" copper service to supply
bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

W x W line	Garrison Rd.	96.3 ft.
N x S	" Poplar Rd.	5.0 ft.
E x W	cor. House	6.0 ft.
N x N line	"	31.0 ft.

Main is 14.0 ft. N x S line.

Work done Sept. 17, 1970

42 ft. - 1" Copper by Owner: 14' out: 28' ins.	
Labor.	\$20.30
<i>P</i> 1 1" Hays Corporation	8.50
<i>P</i> 1 1" Hays Curb Stop.	14.00
<i>P</i> 1 Buffalo Stop Box, complete.	10.00
Carting	10.00
2 1" Meter cplg. @ 2.50 ea.	5.00
D-4 Drilling Machine Use	15.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00	<u>3.00</u>
	85.80

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser Style 91 D.S. Saddle.