

Tel. 4-5473

196 Grinnell St.

4-6764

May 6, 1970

Anthony J. Almeida

#28183

NE cor. Rodney Fr. Blvd. (W) &
Bream St.

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall. Lay
with drain if possible.

Measures of 1" Curb Stop:

N x N	line Bream St.	102.6 ft.
W x E	" W. Rod. Fr.	6.0 ft.
S x N	" House	34.5 ft.
W x W	"	21.0 ft.

Main is 1 1/2 ft. W x W line.

Work done July 23, 1970

Partly laid with drain.

37 ft. - 1" Copper by Owner: 14' out: 23' ins

Labor: \$43.80

P 1 1" Hays Corporation 6.50

P 1 1" Hays Curb Stop. 14.00

P 1 Buffalo Stop Box, complete. 10.00

Carting 10.00

D-4 Drilling Machine Use 15.00

2 1" Meter cpl. @ 2.50 ea. 5.00

Loader Use: 2 hrs. @ 7.00 hr.. . . . 14.00

Compressor Use: = $\frac{1}{3}$ hr. @ 6.00 hr... 3.00

St. cut: 6' x 3' Warrenite E.S.

@ 1.78 L. F. + 5.00 15.68

P 8" x 1" Dresser Style 91 D.S. Saddle 13.68

Smith Blair 313

152.66