

Tel. 5-4921

16 Swallow St.

May 12, 1970

138

MT

#28186

Manuel G. Correia, Jr.

E. S. #16 Swallow St.

S. x Sassaquin Ave. (S)

Please install 1" copper service to supply bungalow. Main to be extended in Swallow St., S. x Sassaquin Ave. approx. 140'. Will notify when box is ready. Meter: in box ontaker's land. \$.50 plus rates.

Measures of 1" Curb Stop:

S x S line Sassaquin Ave. 137.0 ft.

W x E " Swallow St. 3.0 ft.

S x N Cor. Meter Pit 2.0 ft.

Meter Pit to Box 4.0 ft.

Main is 10 ft. W x E line.

Work done June 18, 1970

Pl 14 ft. - 1" Copper by City: 10' out: 4' ins.	\$18.20
Labor.	10.74
Pl 1" Hays Corporation	8.50
Pl 1" Hays Curb Stop.	14.00
Pl Buffalo Stop Box, Complete.	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use	14.00
2 - 1" Meter Cplg. @ 2.50	5.00
Loader Use: 1 hr. @ 7.00 Hr.	7.00
St. cut: 5' x 3' Dirt E.S.	N.C.
Sidewalk cut: 5' x 3' Dirt E.S.. . . .	<u>N.C.</u>
	97.44