

Tel. 5-0170

1051 Joyce St. MT

May 18, 1970

130 B

#28190

Theodore Mach, Jr.

S. S. Delair St., E. x Church St.

Please install 1" copper service to supply ranch house. House moved from 562 Mt. Pleasant St. . Lay with drain. Meter - inside cellar wall.

Measures of 1" Curb Stop:

E x E line Church St.	388.6 ft.
N x S line Belair St.	6.0 ft.
W x E Cor. House	21.4 ft.
N x N side House	33.0 ft.

Main is 18 ft. N x S line.

Work done June 4, 1970

Laid with drain

47 ft. - 1" Copper by Owner: 18' out: 29' ins:

Labor: \$27.41

P1 1" Hays Corporation 8.50

P1 1" Hays Curb Stop 14.00

P1 Buffalo Stop Box, Complete 10.00

Carting 10.00

B-100 Mueller Tapping Machine Use. 14.00

2 1" Meter Cplg. @ 2.50 ea. 5.00

Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr. 3.00

Loader Use: 2 hrs. @ 7.00 hr. 14.00

105.91