

Tel. 2-4202

891 Brock Ave.

#28191

May 18, 1970

Dubal Realty Corp. 127A

E. S. Lawrence St., N. x Tarkiln
Hill Rd.

Please install 1" copper service to supply
split level. Main to be extended. Meter: in-
side utility room. \$.50

Measures of 1" Curb Stop:

N x N line Tarkiln Hill Rd.	191.0 ft.
W x E " Lawrence St.	7.0 ft.
N x S Cor. House	3.0 ft.
W x W line House	26.0 ft.

Main is 32 ft. W x E line.

Work done June 9, 1970

53 ft. - 1" Copper by Owner: 32' out; 21' ins.	
Labor.	\$ 53.28
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop box, complete.	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use:	14.00
2 - 1" Meter cplg. @ 2.50 ea.. . . .	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	14.00
Compressor Use: 1 hr; @ 6.00 hr.. . . .	6.00
St. cut: 18' x 3' Warrenite E to West	
@ 1.78 L. F. + 5.00 /	37.04
Sidewalk cut: 10' x 3' Dirt E.S.	<u>N. C.</u>
	171.82