

Tel. 4-3181

365 Bonito St. ^{MT}

#28197

June 1, 1970

Sta~~z~~sia Adamowicz

E. S. Rodney French Blvd. (W)

S. x Coral St.

Please install 1" copper service to supply bungalow. Lay with drain. Meter: inside cellar-wall.

Measures of 1" Curb Stop:

S x S line	Coral St.	210.3 ft.
W x E "	Rodney Fr. Blvd.	9.4 ft.
S x N "	House	2.3 ft.
W x W "	House	35.4 ft.

Main is 16 ft. W x E line.

Work done July 13, 1970

Partly laid with drain

45 ft. - 1" Copper by Owner: 16' out; 29' ins.	
Labor:	\$50.60
1 A 1" Hays Corporation	8.50
1 P 1" Hays Curb Stop	14.00
1 P Buffalo Stop Box, complete	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use:	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hrs.	14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.	3.00
St. cut: 6' x 2 $\frac{1}{2}$ ' Warrenite ES	
@ 1.78 L. F. + 5.00	<u>15.68</u>
	144.78