

Tel. 2-2368

111 Reynolds St.

2-5988

June 17, 1970

90

MT

#28200

Euclides C. Lage

W.S. #111-111½ Reynolds St.

N. x Cedar Grove St.

Please install 1" copper service to supply
2 family house. To replace 5/8" Ser. #20415 to
be discontinued. Meter: inside cellar wall.

Measures of 1" curb stop:

N x N line Cedar Grove St.	68.0 ft.
E x W line Reynolds St.	7.0 ft.
S x N line House	5.0 ft.
E x E side House	12.0 ft.

Main is 18 ft. E x W line.

Work done July 8, 1970

31 ft. - 1" /copper by Owner: 18' out: 13' ins.

Labor: \$74.40

1 1" Hays Corporation 8.50

1 1" Hays Curb Stop. 14.00

1 Buffalo Stop Box, Comp.. . . . 10.00

Carting 10.00

B-100 Mueller Tapping Machine Use . . . 14.00

2 1" Meter cplg. @ 2.50 5.00

Compressor Use: 1 hr. @ 6.00 hrs. . . . 6.00

Loader Use: 2 hrs. @ 7.00 hr.. . . . 14.00

St. cut: 8' x 3' Warrenite @ 1.78 L.F.

+ 5.00 19.24

Sidewalk cut: 5' x 4' Cement @ 5.75 S.Y. 12.77

187.91