

Tel: 2-4202

114 So. Sixth St.

MT.

#28204

Dubal Realty

45

E. S. Tremont St., S x Union St.

Please install 1" copper service
to supply cape cottage. Meter inside cellar
wall. Lay with drain.

Measures of 1" Curb Stop:

S x S line Union St.	164.5
W x E " Tremont St.	5.0
S x N " House	6.0
W x W " "	24.0

Main is 26 ft. W x E line

Partly laid with drain

Work done July 17 & 23, 1970

52 ft. - 1" Copper by Owner: 26' out: 26' ins,

Labor. \$70.16

1 1" Hays Corporation 8.50

1 1" Hays Curb Stop. 14.00

1 Buffalo Stop Box, complete. 10.00

Carting 10.00

B-100 Mueller Tapping Mach. Use 14.00

2 1" Meter cplg. @ 2.50 ea. 5.00

Loader Use: 2 hrs. @ 7.00 hr. 14.00

Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr. 3.00

St. cut: 6' x 3' Warronite W.S.

@ 1.78 L. F. + 5.00 15.68

164.34