

Tel. 5-3519

1014 Dewey St. *MT.*

June 30, 1970

130 A

#28206

Armand Sansoucy

N. S. Maplewood St., E. x Morris St.

Please install 1" copper service to supply
Cape Cottage. Main to be extended. Meter: in-
side cellar wall. \$.50 + rates.

Measures of 1" Curb Stop:

E x E line Acushnet Ave. 1005.0 ft.

S x N " Maplewood St. 8.0 ft.

W x E " House 38.4 ft.

S x S " " 40.0 ft.

Main is 32 ft. S x N line.

Work done Sept. 16, 1970

7005
725
285

60 ft. - 1" Copper by Owner	
19 ft. - 1" Copper by City @ 1.30'.	\$11.70
32 ft. out: 37 ft. inside.	
Labor.	36.62
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop Box, complete.	10.00
Carting	10.00
B-100 Mueller Tapping Mach. Use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr..	14.00
St. cut: 22' x 2 1/2' Dirt S.S.	<u>N/C</u>

123.82

Dug by Owner: Sidewalk cut