

Rel: 3-0866

Ester B. Fernandez
365 Pleasant St. MT.

#28213

Ester B. Fernandez 41
W.S.#325 Pleasant St., S x Madison St.

Please install 1" Copper service to supply home. To replace 5/8" Ser.#6839 to be discontinued. Meter inside cellar wall.

Measures of 1" Curb Stop:

S x S line	Madison St.	110.8 ft.
E x W "	Pleasant St.	6.4 ft.
N x S "	House	16.9 ft.
E x E "	"	13.2 ft.

Main is 14 ft. E x W line.

Work done July 22, 1970

24 ft. - 1" Copper by Owner: 14' out; 10' ins.

Labor. \$ 80.70

P 1 1" Hays Corporation 8.50

P 1 1" Hays Curb Stop. 14.00

P 1 Buffalo Stop Box, complete. 10.00

Carting 10.00

Mueller B-100 Tapping Machine Use 14.00

2 1" Meter cplg. @ 2.50 ea. 5.00

Loader Use: 2 hrs. @ 7.00 hr. 14.00

Compressor Use: 1 hr. @ 6.00 hr. 6.00

St. cut: 6' x 2 1/2' Warr. WS. 15.68

@ 1.78 L. F. + 5.00

Sidewalk cut: 8' x 4' Cement W.S.

@ 5.75 Sq. Yd. 20.47

198.35