

5-1743

22 Tarklin Hill Rd.

July 17, 1970

135D

MT.

#28217

D.J. Realty

W.S. Garrison Rd., S.x Poplar Rd.

Please install 1" copper service to supply bungalow. Meter inside cellar wall. *Lot 97*

Measures of 1" Curb Stop:

S x S line Poplar Rd.	165.5 ft.
E x W " Garrison Rd.	5.0 ft.
N x S cor. House	7.0 ft.
E x E side House	32.0 ft.

Main is 14 ft. E x W line.

Work done Sept. 18, 1970

43 ft. - 1" Copper by Owner: 14' out: 29' ins.	
Labor,	\$ 19.72
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop	14.00
1 Buffalo Stop Box, complete	10.00
Carting	10.00
D-4 Drilling Machine Use:	15.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Compressor Use $\frac{1}{2}$ hr. @ 6.00 hr.	<u>3.00</u>
	85.22

Owner dug, backfilled and will maintain trench cuts.

Owner supplied the 8" x 1" Dresser style
91 D. S. Saddle.