

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

135D m.T.

#28218

D.J. Realty

W.S. Garrison Rd., S x Poplar Rd.

Please install 1" copper service to supply bungalow. Meter inside cellar wall. Lat 99

Measures of 1" Curb Stop:

S x S line Poplar Rd. 234.0 ft.

E x W " Garrison Rd. 5.0 ft.

N x S line House 32.0 ft.

E x E " House 41.3 ft.

Main is 14 ft. E x W line.

Work done August 28, 1970

52.3 ft. - 1" Copper by Owner: 14' out: 38.3' inside

Labor.	\$20.88
+ 1 1" Hays Corporation	8.50
+ 1 1" Hays Curb Stop.	14.00
+ 1 Buffalo Stop Box, complete.	10.00
Carting	10.00
D-4 Drilling Machine Use	15.00
2 1" Meter cplg. @ 2.50 ea.	5.00
	83.38

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser Style 91 D.S. Saddle.