

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

#28224

D.J. Realty

S.S. Garrison Rd., Wx Hill Rd.

Please install 1" copper service to
supply bungalow. Meter inside cellar wall.
Lot 113

Measures of 1" Curb Stop:

W x W	line Hill Rd.	164.0 ft.
N x S	" Garrison Rd. (W)	5.0 ft.
W x E	" House	6.0 ft.
N x N	" "	30.0 ft.

Main is 14 ft. N x S line.
Work done May 20, 1971

41 ft. - 1" Copper by Owner: (14' out: 27' ins.)	
Labor.	\$ 13.14
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ <u>5.00</u>
1 1" Copper cplg. @ by Owner	75.64
(N x N side house 18.0')	

Owner dug, backfilled, and will maintain trench cuts.

Owner supplied the 8" x 1" Dresser style 91 D.S. Saddle.