

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

135 D

MT

#28227 D.J.Realty

N.W. cor. Hill Rd. & Garrison Rd.

Please install 1" copper service to supply bungalow. Meter inside cellar wall. Lot 95

Measures of 1" Curb Stop:

N x N line	Garrison Rd.	94.0 ft.
E x W "	Hill Rd.	5.0 ft.
S x N "	House	24.1 ft.
E x E "	"	27.1 ft.

Main is 14 ft. E x W line.

Work done Nov. 25, 1970

37 ft. - 1" Copper by Owner: 1 1/4' out: 23' ins.	
Labor.	\$ 39.48
1 1/2" Hays Corporation	8.50
1 1/2" Hays Curb Stop.	14.00
1 1/2" Buffalo Stop Box, complete.	10.00
Carting	10.00
D-4 Drilling Machine Use	15.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Compressor Use: 1/2 hr. @ 6.00 hr.. . . .	<u>3.00</u>
	104.98

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser style 91 D.S. Saddle.