

5-1743

22 Tarkiln Hill Rd.

#28228

July 17, 1970

D.J. Realty

N.S. Garrison Rd., W x Hill Rd.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall. Lot 93

Measure of 1" Curb Stop:

W x W line Hill Rd.	174.0 ft.
---------------------	-----------

S x N "	Garrison Rd.(W)	5.0 ft.
---------	-----------------	---------

E x W "	House	7.0 ft.
---------	-------	---------

S x S "	"	32.0 ft.
---------	---	----------

Main is 36 ft. S x N line.

Work done May 21, 1971

65 ft. - 1" Copper by Owner: 36' out: 29' ins.)	
Labor.	\$ 6.56
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Buffalo Stop Box, comp.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Mach. Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
1 1" Copper cplg. by Owner (Coupling at Property line).	\$

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Dresser Style 91 D.S. Saddle.