

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

#28229

D.J. Realty

W.S. Garrison Rd., W.x Hill Rd.

Please install 1" copper service to supply bungalow. Meter inside cellar wall. Lot 91

Measures of 1" Curb Stop:

W x W line	Hill Rd.	218.0 ft.
S x N "	Garrison Rd. (W)	5.0 ft.
W x E "	House	7.0 ft.
S x S "	"	30.0 ft.

Main is 36 ft. S x N line.

Work done May 21, 1971

63 ft. - 1" Copper by Owner:(36'out: 27' ins.)	
Labor.	\$ 6.57
1 1" Hays Corporation	\$ 8.50
1 1" Hays Curb Stop	\$ 14.00
1 Buffalo Stop Box, complete.	\$ 10.00
Carting.	\$ 10.00
D-4 Drilling Machine Use	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.	\$ 5.00
	<u>69.07</u>

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8 x 1 Dresser style 91 D.S. Saddle.