

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

135 D

MT

#28234

E.J. Realty

E.S. Hill Rd. Sx Poplar Rd.

Please install 1" copper service to
supply bungalow. Meter inside cellar wall. Lot 142

Measures of 1" Curb Stop:

N x N line	Garrison Rd.	119.0 ft.
W x E	" Hill Rd.	5.0 ft.
S x N	" House	7.0 ft.
W x W	" "	35.0 ft.

Main is 36 ft. W x E line,
Work done august 27, 1970

68 ft. - 1" Copper by Owner: 36' out: 32' in:
Labor. \$27.84

1 1" Hays Corporation 8.50

1 1" Hays Curb Stop. 14.00

1 Buffalo Stop Box, complete. 10.00

Carting 10.00

D-4 Drilling Machine Use 15.00

2 1" Meter cplg. @ 2.50 ea. 5.00

1 1" copper cplg. by owner N. C.

10.7 ft. W x curb stop 90.34

Owner dug, backfilled, & will maintain
trench cuts.

Owner supplied the 8" x 1" Dresser style
91 D.S. Saddle.