

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

135 D

MT

#28235

D. J. Realty

E.S. Hill Rd., N.x Garrison Rd.

Please install 1" copper service to
supply bungalow. Meter inside cellar wall.
Lot 141

Measures of 1" Curb Stop:

N x N	line	Garrison Rd.	14.0 ft.
W x E	"	Hill Rd.	5.0 ft.
S x N	"	House	10.0 ft.
Wx W	"	"	31.0 ft.

Main is 36 ft. W x E line.

Work done August 27, 1970

64 ft. - 1" Copper by Owner: 36' out: 28' in

Labor. \$ 27.84

P 1 1" Hays Corporation 8.50

P 1 1" Hays Curb Stop. 14.00

P 1 Buffalo Stop Box, complete. 10.00

Carting 10.00

D-4 Drilling Machine Use 15.00

2 1" Meter cplg. @ 2/50 ea. 5.00

1 1" copper cplg. by owner N. C.

5.4 ft. W x curb stop 90.34

Owner dug, backfilled & will maintain
trench cuts.

Owner supplied the 8" x 1" Dresser Style
91 D.S. Saddle.