

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

#28237

D.J. Realty

E.S Hill Rd., S x Garrison Rd.

Please install 1" copper service to
supply bungalow. Meter inside cellar wall.

Lot 139

Measures of 1" Curb Stop:

S x S	line Garrison Rd.	110.0 ft.
W x E	" Hill Rd.	5.0 ft.
N x S	" House	20.0 ft.
W x W	" "	29.0 ft.

Main is 36 ft. W x E line.

Work done March 3, 1971

59 ft. - 1" Copper by Owner: (36' out: 23' ins.	
Labor.....	\$ 26.16
1 p 1" Hays Corporation.....	\$ 8.50
1 p 1" Hays Curb Stop.....	\$ 14.00
1 p Buffalo Stop Box, complete.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Machine Use.....	\$ 15.--
2 1" Meter cplg. @ 2.50.....	\$ <u>5.00</u>
	\$ 88.66

Owner supplied the 8" x 1" Smith Blair tapping saddle.

Owner dug, backfilled & will maintain trench cuts.