

5-1743

22 Terkiln Hill Rd.

July 17, 1970

D.J. Realty

28238

N.E. cor. Hill Rd. & Timberland Rd.

Please install 1" copper service to supply bungalow. Meter inside cellar wall.
Lot 138

Measures of 1" Curb Stop:

N x N line Timberlane Rd.	21.5 ft.
W x E " Hill Rd.	5.0 ft.
N x S " House	16.0 ft.
W x W " "	31.5 ft.

Main is 36 ft. W x E line.

Work done Sept. 8, 1971

69 ft. - 1" Copper tubing by Owner (36' out:
33' ins.)

Labor.....	\$	13.79
1 1" Mueller Corporation - by owner		
1 1" Hays Curb Stop.....	\$	14.00
1 Buffalo Stop Box, comp.....	\$	10.00
Carting.....	\$	10.00
D-4 Drilling Mach. Use.....	\$	15.00
2 1" Meter cplg. @ 2.50 ea.....	\$	5.00
	\$	<u>67.79</u>

Owner dug, backfilled & will maintain
trench cuts.

Owner supplied the 8" x 1" Smith Blair
Service Saddle.