

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

#28243

D.J. Realty

N.E. Cor. Briarwood Dr., & Timber-
lane Rd.

Please install 1" copper service to supply
bungalow. Meter inside cellar wall. Lot 101

Measures of 1" Curb Stop:

N x N	line	Timber Lane Rd.	59.0 ft.
W x E	"	Briarwood Dr.	5.0 ft.
S x N	"	House	8.5 ft.
W x W	"	"	30.0 ft.

Main is 36 ft. W x E line.

Work done Sept. 15, 1971

63 ft. - 1" Copper tubing - by owner
(36' out: 27' ins.)

Labor.....	\$	20.60
1 1" Hays Corporation.....	\$	8.50
1 1" Hays Curb Stop.....	\$	14.00
1 Buffalo Stop Box, comp.....	\$	10.00
Carting.....	\$	10.00
D-4 Drilling Machine Use.....	\$	15.00
2 1" Meter cplg. @ 2.50 ea.....	\$	5.00
	\$	<u>83.10</u>

Owner supplied the 8" xl" Dresser
Service Saddle.

Owner dug, backfilled & will maintain
trench cuts.