

5-1473

22 Tarkiln Hill Rd.

July 17, 1970

135 D

MT.

#28245

D.J. Realty

E.S. Briarwood Dr., N. x Timber
lane Rd.

Please install 1" copper service to supp
bungalow. Meter inside cellar wall. Lot 98

Measures of 1" Curb Stop:

S x S line Poplar Rd.	241.0 ft.
W x E line Briarwood Dr.	5.0 ft.
S x N line House	7.0 ft.
W x W " "	32.0 ft.

Main is 32 ft. W x E line.

Work done March 9, 1971

64 ft. - 1" Copper by Owner (32 ft. out:32'	inside)
Labor.....	\$27.84
1 P 1" Hays Corporation.....	8.50
1 P 1" Hays Curb Stop.....	14.00
1 P Buffalo Stop Box, comp.....	10.00
Carting.....	10.00
M-4 Drilling Machine Use.....	15.00
2 1" Meter cplg. @ 2.50 ea.....	5.00
Compressor Use: 1/2 hr. @ 6.00 hr.....	3.00
	<u>93.34</u>

Owner supplied the 8" x 1" Dresser Saddle

Owner dug, backfilled and will maintain
trench cuts.