

5-1743

22 Tarkiln Hill Rd.

July 17, 1970

#28247

D.J. Realty

N.W. cor. Hill Rd. & Timberlane Rd

Please install 1" copper service to
supply bungalow. Meter inside cellar well.
Lot 118

Measures of 1" Curb Stop:

N x N line	Timberlane Rd.	34.5 ft.
E x W "	Hill Rd.	5.0 ft.
N x S "	House	5.5 ft.
E x E "	"	34.0 ft.

Main is 14 ft. E x W line.

Work done Sept. 8, 1971

45 ft. - 1" Copper by Owner (14' out: 31' in:	
Labor.....	\$ 13.79
1 1" Mueller Corporation - by owner	
1 p 1" Hays Curb Stop.....	\$ 14.00
1 p Buffalo Stop Box, comp.....	\$ 10.00
Carting.....	\$ 10.00
D-4 Drilling Machine Use.....	\$ 15.00
2 1" Meter cplg. @ 2.50 ea.....	\$ 5.00
	<u>\$ 67.79</u>

Owner dug, backfilled & will maintain trench cuts.

Owner supplied the 8" x 1" Smith Blair Service Saddle.