

Tel. 5-4811

912 Church St.

July 20, 1970

130 C MT

#28248

John J. Silva, Jr.

SE cor. Wildwood Rd. & Chaffee St.

Please install 1" copper service to supply
Cape Cottage. Meter inside cellar wall. Lay
with drain.

Measures of 1" Curb Stop:

E x E line Wildwood Rd. 24.0 ft.

N x S line Chaffee St. 9.5 ft.

W x E " House 10.5 ft.

N x N " " 36.0 ft.

Main is 18 ft. N x S line.

Work done August 6, 1970

Partly laid with drain.

47 ft. - 1" Copper by Owner: 18' out; 29' ins.	
Labor.	\$ 40.50
1 1" Hays Corporation /	8.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop Box, complete.	10.00
Carting	10.00
B-100 Mueller Tapping Machine.	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	14.00
Compressor Use: 1 hr. @ 6.00 hr.. . . .	6.00
St. cut: 5' x 2 1/2' Warr. @ 1.78 LF + 5.00	<u>13.90</u>
	135.90