

Tel. 5-0900
7-3329

333 Wood St. NB
138 MT

July 24, 1970
#28250 Joseph C. Bertrand
NE cor. #33 Lark St. & Robin St.

Please install 1" copper service to supply
ranch house. Meter inside box on north side
Lark St. opp. Robin. Main to be extended. Assess-
ment to be paid in full.

Measures of 1" Curb Stop:

W x E line	Robin St.	20.0 ft.
N x S "	Lark St.	20.0 ft.
W x W "	House	31.6 ft.
S x S "	"	33.0 ft.

Work done Aug. 4, 1970
Main is 15 ft. N x S line.

60 ft. - 1" Copper by Owner: 15' out; 45' ins.

Labor. \$17.04

p1 1" Hays curb stop. 14.00

✓ 1 1" Male Adaptor85

p1 Buffalo Stop Box, complete. 10.90

Carting 10.00

2 1" Meter cplg. @ 2.50 ea. 5.00

Loader Use: 1 hr. @ 7.00 hr.. . . . 7.00

St. cut: 10' x 2½' Bit. Gravel E.S.. 13.90

@ .89 L. F. + 5.00

77.79