

Tel. 2-8531

287 Acush. Ave.

37 MT

July 22, 1970

#28251

Antonio Vincente

W.S. 149 Acushnet Ave. & Wing St.

Please install 1" copper service to supply
Cottage. Meter inside cellar wall. To replace
5/8" Service #2184 to be discontinued.

Measures of 1" Curb Stop:

S x S line Howland St. 223.9 ft.

E x W " Acushnet Ave. 6.5 ft.

N x S " House 2.6 ft.

E x E " " 10.5 ft.

Main is 15 ft. E x W line.

Work done Aug. 5, 1970

30 ft. - 1" Copper by Owner: 15' out; 15' ins.	
Labor.	\$ 72.24
P1 1" Hays Corporation	8.50
P1 1" Hays Curb Stop.	14.00
P1 Buffalo Stop Box, complete.	10.00
Carting	10.00
B-100 Mueller Tapping Machine Use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	14.00
Compressor Use: 1 hr. @ 6.00 hr.. . . .	6.00
St. cut: 7' x 2½' Warr. W.S.	
@ 1.78 L. F. + 5.00	17.46
Sidewalk cut: 8' x 2½' Blacktop W.S.	
@ 2.00 S. Y.	<u>4.44</u>
	175.64