Tel. 6-9548

July 24, 1970

#28253

Gilbert H. Garrison

W. S. #1877-81 Purchase St.

Please install 1" copper service to supply Cafe & Apartments. To replace 5/8" service #4342 to be discontinued. Meter inside cellar wall.

Measures of 1" Curb Stop:

N x N line Linden St. 169.6 ft.

E x W " Purchase St. 6.0 ft.

S x N " House 11.5 ft.

E x E " 6.0 ft.

Main is 17 ft. E x W line.

Work done Aug. h. 1970

| 25 ft 1" Copper by Owner: 17' out; 8' in | |
|--|-------|
| Labor \$107.14 | |
| 1 1" Hays Corporation 8.50 | |
| 1 1" Hays Curb Stop 14.00 | |
| 1 Buffalo Stop Box, complete 10.00 | |
| Carting 10.00 | 0 |
| B-100 Mueller Tapping Machine Use 14.00 | |
| Loader se: 2 hrs. @ 7.00 hr 14.00 | |
| Compressor Use: 2 hrs. @ 6.00 hr. 12.00 | |
| St. cut: 8 x 23 Warrenite W.S. | |
| 0 1.78 L. F. + 5.00 19.24 | |
| Sidewalk cut: 10' x 25' Blacktop WS | |
| @ 2.00 S. Y 5.56 | |
| | 0.004 |
| 214.44 | |

And the state of t