

J. Coholan, 699 Belleville Ave.

July 27, 1970

51

mt

#28255

Mr. Robert Davis

W. S. #175 Cottage St.

N. x Union St.

Please install 1" copper service to supply cottage. Will notify when ready. Meter inside box on takers land.

Measures of 1" Curb Stop:

N x N line	Union St.	83.7 ft.
E x W "	Cottage St.	4.5 ft.
S x S "	House	3.8 ft.
E x E "	"	28.0 ft.

Main is 14 ft. E x W line.

Work done August 10, 1970

19 ft. - 1" Copper by City: 14' out: 5' ins.	
@ 1.30 ft.	\$ 24.70
Labor.	48.--
p1 1" Hays Corporation	8.50
p1 1" Hays Curb Stop	14.--
p1 Buffalo Stop box, complete	10.--
Carting	10.--
B-100 Mueller Tapping Machine Use.	14.--
2 1" Meter cplg. @ 2.50 ea.	5.--
St. cut: 6' x 2 1/2' Warr. @ 1.78LF +5.00	15.68
Sidewalk cut: 8' x 4' Cem. @ 5.75 S.Y.	20.47
Loader Use: 2 hrs. @ 7.-- hr.	14.--
Compressor Use: 1 hr. @ 6.-- hr.	6.--
	<u>\$190.35</u>