

1145 Reservoir Ave., Cranston, RI
August 11, 1970

#28262

99 MT
Shell Oil Co./Roland N. Seguin
NE cor. #1306 Acush. Ave. & Tallman St.
c/o Oliver's Shell Station

Please install 1" copper service to supply
gas station. To replace serv. 5/8" #11198 and
5/8" serv. #9494. to be discontinued. Meter - in
boxbox on taker's land.

Measures of 1" Curb Stop:

E x E line Acushnet Ave.	79.1 ft.
S x N line Tallman St.	7.0 ft.
E x W Cor. Meter Pit	3.0 ft.
S x S line Meter box	12.0 ft.

Main is 32 ft. S x N line.

Work done August 21, 1970

37 ft. - 1" Copper by Owner: 32ft.out; 5' ins.

Labor. \$53.82

P 1 1" Hays Corporation 8.50

P 1 1" Hays Curb Stop. 14.00

P 1 Buffalo Stop Box, complete. 10.00

Carting 10.00

B-100 Mueller Tapping Machine Use 14.--

2 1" Meter cplg. @ 2/50 ea. 5.00

Loader Use: 2 hrs. @ 7.00 hr.. . . . 14.00

Compressor Use: 1 hr. @ 6.00 hr.. . . . 6.00

St. cut: 10' x 3' Warr. @ 1.78LF + 5.00. 22.80

Sidewalk cut: 10' x 4' Cement @ 5.75 SY 25.53

183.65