

Tel. 5-3605

283 Prescott St.

127

MT

#28267

August 27, 1970

Frank A. Lapolla

E. S. Belleville Ave., N.xJireh St.

Please install 1" copper service to supply
ranch house. Lay with drain. Meter: inside
cellar wall.

Measures of 1" Curb Stop:

N x S	line Humphrey Street	17.0
W x E	" Belleville Avenue	6.0
S x N	" House	15.7
W x W	" "	25.0

Main is 42 ft. W x E line

Work done September 28, 1970

64' of 1" copper by owner:	42' out.	22' ins.	
Labor.			\$ 57.06
P 1 1" Hays Corporation.			\$ 8.50
P 1 1" Hays Curb Stop.			\$ 14.00
P 1 Buffalo Stop Box, Complete			\$ 10.00
Carting.			\$ 10.00
Mueller B-100 tapping machine use.			\$ 14.00
2-1" meter couplings @ 2.50 ea.			\$ 5.00
Loader use: 3 hrs. @ 7.00 hr.			\$ 21.00
Compressor uses 1 hr.			\$ 6.00
1 St. cut: 10'x2½' War. @ 1.78'+5.00			\$ 22.80
1 St. cut: 10'x2½' Warr. @ 1.78'+5.00			\$ 22.80
1 Sidewalk cut: 12'x2½' Dirt.			N/C
1 1" cop. to cop. wrought cplg.			\$.41
			\$191.57