

Tel. 5-4248

942 Phillips Rd. *MT*

#28268

August 27, 1970

127C

David Costa

NW.cor.#807 Ashley Blvd. &
Tarkiln Hill Rd.

Please install 1" copper service to supply
gas station. Meter: in box on taker's land.

Measures of 1" Curb Stop:

W x W	line Ashley Blvd.	132.6
S x N	" Tarkiln Hill Road	7.0
E x W	" Meter Pit	2.0
S x S	" " "	10.0

Main is 45 ft. S x N line

Work done September 25, 1970

48' of 1" copper by owner: 45' out. 3' ins.	
Labor.	\$101.70
1 1" Hays Corporation.	\$ 8.50
1 1" Hays Curb Stop.	\$ 14.00
1 Buffalo Stop Box, Complete	\$ 10.00
Carting.	\$ 10.00
B-100 Mueller Tapping Machine Use.	\$ 14.00
2 1" Meter couplings @ 2.50 ea.	\$ 5.00
Compressor use: 2 hrs. @ 6.00 hr.	\$ 12.00
Loader use: 3 hrs. @ 7.00 hr.	\$ 21.00
1 St. cut: 6' x 3' Warrenite - @	
1.78 L. F. + 5.00	\$ 15.68
1 St. cut: 12' x 3' Warrenite @	
1.78 L. F. + 5.00	\$ 26.36
1 Sidewalk cut: 10'x4' Cement.	
@ 5.75 sq. yd.	\$ 25.53
	<u>\$263.77</u>