

225 Cedar St.

mt

132G

#28269

August 31, 1970

Hugh E. Downing

S. S. Thorndike St., E. x Acush. Ave.

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Measures of 17' Curb Stop:

E x E line Acushnet Ave.	256.0 ft.
N x S " Thorndike St.	5.0 ft.
E x W Cor. House	3.0 ft.
N x N line "	25.0 ft.

Main is 16 ft. N x S line.

Work done Sept. 11, 1970

38 ft. - 1" Copper by Owner: 16' out: 22' ins.

Labor. \$ 55.74

1 1" Hays Corporation 8.50

1 1" Hays Curb Stop. 14.00

1 Buffalo Stop Box, complete 10.00

Carting 10.00

D-4 Drilling Machine Use 15.00

2 1" Meter cplg. @ 2.50 ea. 5.00

Loader Use: 2 hrs. @ 7.00 hr.. . . . 14.00

Compressor Use: 1 hr. 6.00

St. cut: 6' x 3' Bit. Gravel @ .89LF+5.--10.34

1 - 6" x 1" Dresser Style #91 D.S.

Saddle 10.56

159.14