

280 Old Westport Rd., No. Dart., Mass. Tel. 25244

August 31, 1970

75

MT.

#28271

Raymond T. Sylvia

SW cor. Hathaway Blvd. & Durfee St.

Please install 1" copper service to supply
restaurant. Meter - inside cellar wall.

Measures of 1" Curb Stop:

S x S line Durfee St. 150.5 ft.

E x W " Hathaway Blvd. 5.0 ft.

N x S cor. Building 4.5 ft.

E x E line " 13.0 ft.

Main is 14.0 ft. E x W line.

Work done Sept. 16, 1970

MAIN IS ON THE SIDEWALK

24 ft. - 1" Copper by Owner: 14' out: 10' ins.

Labor. \$ 38.03

#1 1" Hays Corporation 8.50

#1 1" Hays Curb Stop. 14.00

#1 Buffalo Stop Box, complete. 10.00

Carting 10.00

B-100 Mueller Tapping Mach. Use 14.00

Loader Use: 2 hrs. @ 7.00 hr.. . . . 14.00

Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.. . . . 3.00

Sidewalk cut: 10' x 3' Dirt W.S.. . . . N/C

2 1" Meter cplg. @ 2.50 ea. 5.00

116.53