

4-1005

628 Summer Street MT.

September 4, 1970 89

#28273

Adolph Thosz

N.S. Coggeshall St., E. x.

Harvard St.

Please install 1" Copper service to
supply bungalow. Meter: inside cellar wall.

Measures of 1" Curb Stop:

E x E line	Harvard St.	262.0 ft.
S x N "	Coggeshall St.	8.1 "
E x W "	House	3.8 "
S x S "	"	17.3 ft.

Main is 32 ft. S x N line.

Work done Oct. 9, 1970

Partly laid with drain

45 ft. - 1" Copper by Owner: 32' out: 13' ins	
Labor.	\$53.76
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop Box, comp.. . . .	10.00
Carting	10.00
D-4 Drilling Machine Use	15.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	14.00
Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.. . . .	3.00
St. cut: 7' x 2 $\frac{1}{2}$ ' Warr. S.S.	
@ 1.78 L.F. + 5.00	17.46
8" x 1" Smith-Blair #313 D.S. Ser.	
Saddle.	<u>10.68</u>
	161.40