

c/o Grossmans, PO Box 250, Braintree, Mass. MT.

September 9, 1970

130 A

28274

Hia Pearl, Inc.

N. S. Fairfield St., E.xAcush.Ave.

Please install $1\frac{1}{2}$ " copper service to supply
4 homes (duplex). Meter : Box on Taker's land
from Chaffee Street. Supplies 951-3-9-61-7-9-75.
77 Fairfield St.

Measures of $1\frac{1}{2}$ " Curb Stop:

E x E line	Acushnet Ave.	347.0 ft.
N x S	Chaffee St.	928.7 ft.
W x E	Meter Box	5.0 ft.
N x S	"	5.0 ft.
N x S	"	16.0 ft.

Main is 18 ft. N x S line.

Work done Sept. 18, 1970

34 ft. - 1 1/2" Copper by Owner:	18' out: 16' ins.	
Labor. <i>Mueller</i>		\$40.40
1 1/2" <i>Hays</i> Corporation.		21.00
1 1/2" <i>Hays</i> Curb Stop		46.00 *
1 Caldwell R-1 1/4 Valve Box, comp.		19.50
Carting		10.00
D-4 Drilling Machine Use		20.00
Loader Use: 2 hrs. @ 7.00 hr..		14.00
Compressor Use: 1/2 hr. @ 6.00 hr..		3.00
St. cut: 8' x 2 1/2' Warr. @ 1.78 L.F. + 5.-		19.24
Sidewalk cut: 10' x 2 1/2' Dirt		N/C
1 8" x 1 1/2" Dresser Style 91 DS Saddle		<u>13.68</u>
		206.82

* New curb stop price 46.-- 1 1/2"

Change of Measure
951-77 Fairfield St.

Sept. 1, 1981
Ser. # 28274- 1½"

E x E line Acushnet Ave. 347 ft.

J. Rodrigues

