

Tel. 5-0961

488 Prescott St. *MT*

September 17, 1970

1278

#28282

James E. Mello

W. S. Hawes St., N. x Lynn St.

Please install 1" copper service to supply
cape cottage. Meter: inside cellar wall.

Measures of 1" Curb Stop:

N x N line	Lynn St.	63.0 ft.
E x W "	Hawes St.	7.0 ft.
N x S "	House	11.9 ft.
E x E "	"	37.5 ft.

Main is 18 ft. E x W line.

Work done Oct. 14-15, 1970

LAI D WITH DRAIN

50 ft. - 1" Copper by Owner: 18' out: 32' ins.	
Labor.	\$ 30.06
1-1" Hays Corporation	8.50
1-1" Hays Curb stop.	14.00
1-1" Buffalo Stop Box, complete.	10.00
Carting	10.00
B-100 Mueller tapping machine use	14.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 2 hrs. @ 7.00 hr.. . . .	<u>14.00</u>
	105.56