

Tel. 5-1743

22 Tarkiln Hill Rd.

September 17, 1970 130 C mt.

#28285 Ray Leblanc/ for D. J. Realty Corp.
West House-N. S. Chaffee St., E. x Ashley Blvd.

Please install 1" copper service to supply
ranch house. Meter: inside cellar wall.

Measures of 1" Curb Stop:

W x W line	Acushent Ave.	350.6 ft.
S x N "	Chaffee St.	5.0 ft.
W x E "	House	18.0 ft.
S x S "	"	30.0 ft.

Main is 32 ft. S x W line.
Work done Sept. 18 21, 1970

Partly laid with drain

59 ft. - 1" Copper by Owner: 32' out: 27' ins.

Labor. \$44.35

1 1" Hays Corporation 8.50

1 1" Hays Curb Stop. 14.00

1 Buffalo Stop Box, complete 10.00

Carting 10.00

B-100 Mueller Tapping Mach. Use 14.00

2 1" Meter cplg. @ 2.50 ea. 5.00

Loader Use: 3 hrs. @ 7.00 hr.. . . . 21.00

Compressor Use: $\frac{1}{2}$ hr. @ 6.00 hr.. . . . 3.00

St. cut: 7' x 2 $\frac{1}{2}$ ' Warr. @ 1.78LF+5.-- 17.46

147.31