

178 Ashley Blvd.

127C

MT

October 2, 1970

#28300

Robert F. Lagasse

N. S. Appleton St., W. x Pine Grove St

Please install 1" copper service to supply
Cape Cottage. Meter: inside cellar wall.
Either on existing main or main to be extended.

Measures of 1" Curb Stop:

W x W line	Pine Grove	129.0 ft.
S x N "	Appleton St.	5.0 ft.
E x E cor.	House	0.6 ft.
N x N side	"	19.0 ft.

Main is 32 ft. S x N line.

Work done Oct. 28, 1970

Partly laid with drain.

48 ft. - 1" Copper tubing; 32' out: 16' ins.	
Labor.	\$ 71.10
1 1" Hays Corporation	8.50
1 1" Hays Curb Stop.	14.00
1 Buffalo Stop Box, complete.	10.00
Carting	10.00
D-4 Drilling Machine Use	15.00
2 1" Meter cplg. @ 2.50 ea.	5.00
Loader Use: 3 hrs. @ 7.00 hr.	21.00
Compressor Use: 1 hr. @ 6.00 hr.	6.00
St. cut: 8' x 2 1/2' Warr. @ 1.78LF +5.--	19.24
1 8" x 1" Dresser style 91 D.S.	
Saddle.	13.68
	<hr/>
	193.52