

.. 3-0649

313 Earle St.

October 15, 1970

127B

MT

28307

S.W. cor. Lynn St. & Oliver St.

Mr. John Correia

Please install 1" copper service to supply
ungalow. Meter: inside cellar wall. Service
from Oliver St.

Measures of 1" Curb Stop:

S x S line Lynn St.	40.0 ft.
E x W " Oliver St.	6.0 ft.
N x S cor House	2.0 ft.
E x E side "	18.0 ft.

Main is 18 ft. E x W line.

Work done Oct. 27, 1970

LAIID WITH DRAIN

29 ft. - 1" Copper by Owner: 18' out: 11' ins	
Labor	\$ 36.18
1-1" Hays Corporation.	8.50
1-1" Hays Curb Stop	14.00
1-1" Buffalo Stop Box, comp.	10.00
Carting.	10.00
B-100 Mueller tapping Machine Use	14.00
2 1" Meter cplg. @ 2.50 ea.. . . .	5.00
Loader Use: 2 hrs. @ 7.00 hr.	<u>14.00</u>
	111.68